

Cameras link : [View Camera](#)

Cameras Details : Browser: Internet Explorer URL: http://103.59.196.38:8084/ Username: bplkb Password: 123456

Sr.No	Field	Status of Compliance	Compliance	Attachment	Mandatory / Desired	Score	Marks Assign by officer
1	2	3	4	5	6	7	
1	Whether PM2.5& PM10.0 sensors installed at project site?	Yes	Air Sensor is installed and linked with the portal.	View File	Mandatory	15	-
2	Whether continuous dust/wind breaking walls, tarpaulin or green-net, wind-fencing or scaffolding sheet of appropriate height have been provided around the periphery of the construction site and also tarpaulin or green-net on scaffolding around the area under-construction and the building?	Yes	Green Net is used as wind breaking walls. Also the site is covered with GI Sheet around the boundary wall.	View File	Mandatory	15	-
3	Whether building material is covered during transportation?	Yes	Presently the movement of raw materials is banned however as and when it was brought duly covered.		Mandatory	15	-
4	Whether wind fences/screens and/or enclosures/coverings for storage piles being utilized? No loose soil or sand or construction & Demolition Waste or any other construction material that causes dust shall be left uncovered.	Yes	Raw material and construction waste is always covered and water sprinkling is done from time to time. Also barricading is done as wind breaker to avoid dust emission.	View File	Mandatory	15	-
5	Whether no grinding and cutting of building materials in open area and wet-jet is being used ?	No	Due to ban on construction activities the grinding and cutting work is not being done at site. However, it was always done duly		Mandatory	0	-
6	Whether unpaved surfaces and areas with loose soil are adequately sprinkled with water to suppress dust? Ideally site to be fitted with fine water spraying nozzle system?	Yes	Water sprinkling is done on the unpaved areas regularly.	View File	Mandatory	15	-
7	Whether all vehicles including carrying construction material and construction debris of any kind cleaned and wheels / under body washed before leaving the construction site?	Yes	Wheel washer is made at entry/exit gate.	View File	Mandatory	15	-
8	Whether DG set installed (with acoustic enclosure & stack height)?	Yes	Presently the use of DG Sets is banned however the installed DG Sets are with acoustic enclosure and with adequate height.	View File	Mandatory	15	-

Sr.No	Field	Status of Compliance	Compliance	Attachment	Mandatory / Desired	Score	Marks Assign by officer
1	2	3	4	5	6	7	
9	Whether video-fencing with remote connectivity installed at project site?	Yes	Camera installed has been linked with the portal.	View File	Mandatory	15	-
10	Whether proper collection, segregation, disposal& recycling of C&D Waste is ensured and due log book of the same is maintained?	Yes	Construction waste is collected at site and used later for back filling.	View File	Mandatory	10	-
11	Whether mixing processes is carried out in enclosures?	Yes	Construction work is banned therefore no mixing work is done at site.		Mandatory	10	-
12	Whether steps have been taken to ensure that debris/ construction material is not dumped in public roads/ undesignated sites?	Yes	All material is stored within the site.	View File	Mandatory	10	-
13	Whether dust mitigation measures be displayed prominently at the construction site for easy public viewing?	Yes	Boards with dust mitigation measures have been displayed at different locations at site.	View File	Mandatory	10	-
14	Whether roads leading to or at construction sites are paved and blacktopped i.e., metallic roads?	Yes	Roads leading to construction site have been paved.	View File	Mandatory	10	-
15	Whether options employed for C&D waste recycling?	Yes	Construction waste is segregated and stored to use later for back filling.	View File	Desired	5	-
16	Whether every worker working on the construction site and involved in loading, unloading and carriage of construction material and construction debris are provided with dust-mask to prevent inhalation of dust particles?	Yes	No construction work is going on at site due to Ban on construction activities. However the dust masks were provided to the labour.	View File	Desired	5	-
17	Whether arrangement provided for medical help, investigation and treatment to workers involved in the construction of building and carry of construction material and debris relatable to dust emission?	Yes	First Aid facility is provided at site and visit of doctor is arranged at regular intervals.	View File	Desired	5	-
18	Whether material drop height is minimized at the transfer point and enclosure around transfer point provided?	Yes	Shutes have been provided for dropping the construction waste from height.	View File	Desired	5	-
19	Whether designing layout of the construction site to minimize fugitive dust generation potential, including access roads, entrances and exits, storage piles, vehicle staging areas, and other potential sources of dust emissions.	Yes	Movement of vehicles has been planned within the site - as per the plan attached.	View File	Desired	5	-
20	Whether pre-fabricated materials and modular construction units are being used?	No	No pre-fabricated material of modular construction units are used.		Desired	0	-

Sr.No	Field	Status of Compliance	Compliance	Attachment	Mandatory / Desired	Score	Marks Assign by officer
1	2	3	4	5	6	7	
21	Whether proper shape storage piles provided so that they do not have steep sides or faces?	Yes	Material is stored avoiding steep sides or faces.	View File	Desired	5	-
22	Whether stabilized earthworks with stone / soil / geotextiles / Vegetation / compacting?	Yes	Earth work is stabilized by water sprinkling from time to time	View File	Desired	5	-
23	Whether Anti-Smog Gun(s) has been installed at the construction site? (For construction area 5000-10000Sqm 1 smog gun , 10000-15000Sqm 2 smog guns, 15000-20000Sqm 3 smog guns and for more than 20000Sqm 4 smog guns are to be installed as per CAQM directions)	Yes	Four numbers of Anti Smog Guns has been installed at site and are used.	View File	Desired	5	-
24	Whether treated water is used to mitigate dust & wet process for Sand and grit blasting and facade cleaning generation on construction site?	Yes	STP Treated water is purchased from DJB Rithala and used for construction.	View File	Desired	5	-
25	Whether dust suppressants are being used?	Yes	Water sprinkling is done on regular intervals.	View File	Desired	5	-
26	Whether distances travelled for delivery of materials minimized?	Yes	Purchase of raw material is planned in bulk and stored.	View File	Desired	5	-
27	Whether vehicles used for transport of materials have valid PUC certificate?	Yes	No vehicle is permitted within the site without valid PUC.	View File	Desired	5	-