

Cameras link : [View Camera](#)

Cameras Details : Browser: Internet Explorer URL: http://103.59.196.38:8084/ Username: bplkb Password: 123456

Sr.No	Field	Status of Compliance	Compliance	Attachment	Mandatory / Desired	Score	Marks Assign by officer
1	2	3	4	5	6	7	
1	Whether PM2.5& PM10.0 sensors installed at project site?	Yes	Air sensor is installed and link shared.	<a href="#">View File</a>	Mandatory	15	-
2	Whether continuous dust/wind breaking walls, tarpaulin or green-net, wind-fencing or scaffolding sheet of appropriate height have been provided around the periphery of the construction site and also tarpaulin or green-net on scaffolding around the area under-construction and the building?	Yes	Green Net is used as wind breaking walls. Also site is covered with GI Sheets around the boundary of site.	<a href="#">View File</a>	Mandatory	15	-
3	Whether building material is covered during transportation?	Yes	The vehicles bringing the raw material are always covered.	<a href="#">View File</a>	Mandatory	15	-
4	Whether Anti-Smog Gun(s) has been installed at the construction site?	Yes	Anti Smog Guns are placed at site used for water sprinkling at regular intervals.	<a href="#">View File</a>	Mandatory	15	-
5	Whether wind fences/screens and/or enclosures/coverings for storage piles being utilized? No loose soil or sand or construction & Demolition Waste or any other construction material that causes dust shall be left uncovered.	Yes	Raw material and construction waste is always covered and water sprinkling is done from time to time. Also barricading is done as wind breaker.	<a href="#">View File</a>	Mandatory	15	-
6	Whether no grinding and cutting of building materials in open area and wet-jet is being used ?	Yes	Cutting and grinding work is done in closed area using wet jet.	<a href="#">View File</a>	Mandatory	15	-
7	Whether unpaved surfaces and areas with loose soil are adequately sprinkled with water to suppress dust? Ideally site to be fitted with fine water spraying nozzle system?	Yes	Unpaved areas are regularly sprinkled with water at regular intervals.	<a href="#">View File</a>	Mandatory	15	-
8	Whether all vehicles including carrying construction material and construction debris of any kind cleaned and wheels / under body washed before leaving the construction site?	Yes	Wheel washer is made at the entry/exit gate so that every vehicle coming in or leaving the site has to pass through the wheel washer.	<a href="#">View File</a>	Mandatory	15	-

Sr.No	Field	Status of Compliance	Compliance	Attachment	Mandatory / Desired	Score	Marks Assign by officer
1	2	3	4	5	6	7	
9	Whether DG set installed (with acoustic enclosure & stack height)?	Yes	DG Set installed at site is with acoustic enclosure and with adequate stack height.	<a href="#">View File</a>	Mandatory	15	-
10	Whether video-fencing with remote connectivity installed at project site?	Yes	Camera has been installed and link shared.	<a href="#">View File</a>	Mandatory	15	-
11	Whether proper collection, segregation, disposal & recycling of C&D Waste is ensured and due log book of the same is maintained?	Yes	Construction waste is collected at the space earmarked for using later for filling the gaps.	<a href="#">View File</a>	Mandatory	10	-
12	Whether mixing processes is carried out in enclosures?	Yes	Sprinklers are used at regular intervals to keep the aggregate and other raw material wet to be used in batching plant.	<a href="#">View File</a>	Mandatory	10	-
13	Whether steps have been taken to ensure that debris/ construction material is not dumped in public roads/ undesignated sites?	Yes	All the raw material and construction waste is stored within the site.	<a href="#">View File</a>	Mandatory	10	-
14	Whether dust mitigation measures be displayed prominently at the construction site for easy public viewing?	Yes	Boards with dust mitigation measures printed in Hindi are displayed at different locations at site.		Mandatory	10	-
15	Whether roads leading to or at construction sites are paved and blacktopped i.e., metallic roads?	Yes	Roads leading to construction site are paved or black topped.	<a href="#">View File</a>	Mandatory	10	-
16	Whether options employed for C&D waste recycling?	Yes	Construction waste is segregated and stored for using later for back filling.	<a href="#">View File</a>	Desired	5	-
17	Whether every worker working on the construction site and involved in loading, unloading and carriage of construction material and construction debris are provided with dust-mask to prevent inhalation of dust particles?	Yes	Every worker is provided with dust mask and other safety gears.	<a href="#">View File</a>	Desired	5	-
18	Whether arrangement provided for medical help, investigation and treatment to workers involved in the construction of building and carry of construction material and debris relatable to dust emission?	Yes	First Aid facility is provided at site. However regular visit of doctor is arranged.	<a href="#">View File</a>	Desired	5	-

Sr.No	Field	Status of Compliance	Compliance	Attachment	Mandatory / Desired	Score	Marks Assign by officer
1	2	3	4	5	6	7	
19	Whether material drop height is minimized at the transfer point and enclosure around transfer point provided?	Yes	For dropping the construction waste from height - shutes have been provided.	<a href="#">View File</a>	Desired	5	-
20	Whether designing layout of the construction site to minimize fugitive dust generation potential, including access roads, entrances and exits, storage piles, vehicle staging areas, and other potential sources of dust emissions.	Yes	In order to avoid dust emission - Vehicle movement within the site has been planned and layout of the same is attached.		Desired	5	-
21	Whether pre-fabricated materials and modular construction units are being used?	No	No pre-fabricated material or modular construction units are used.		Desired	0	-
22	Whether proper shape storage piles provided so that they do not have steep sides or faces?	Yes	It is made sure not to form the steep piles while storing the material.	<a href="#">View File</a>	Desired	5	-
23	Whether stabilized earthworks with stone / soil / geotextiles / Vegetation / compacting?	Yes	Earthwork is stabilized with compacting the sand by water sprinkling.	<a href="#">View File</a>	Desired	5	-
24	Whether treated water is used to mitigate dust & wet process for Sand and grit blasting and facade cleaning generation on construction site?	Yes	STP Treated water is purchased from DJB Treatment Plant at Rithala	<a href="#">View File</a>	Desired	5	-
25	Whether dust suppressants are being used?	Yes	Water sprinkling is being done at regular intervals to suppress the dust.	<a href="#">View File</a>	Desired	5	-
26	Whether distances travelled for delivery of materials minimized?	Yes	Purchase of raw material is planned and ordered accordingly in bulk quantities.		Desired	5	-
27	Whether vehicles used for transport of materials have valid PUC certificate?	Yes	Vehicles having valid PUC Certificate are used for transport of materials.	<a href="#">View File</a>	Desired	5	-