

Cameras link : [View Camera](#)

Cameras Details : Browser: Internet Explorer URL: http://103.59.196.38:8084/ Username: bplkb Password: 123456

Sr.No	Field	Status of Compliance	Compliance	Attachment	Mandatory / Desired	Score	Marks Assign by officer
1	2	3	4	5	6	7	
1	Whether PM2.5& PM10.0 sensors installed at project site?	Yes	Air sensor has been installed and linked	View File	Mandatory	15	-
2	Whether continuous dust/wind breaking walls, tarpaulin or green-net, wind-fencing or scaffolding sheet of appropriate height have been provided around the periphery of the construction site and also tarpaulin or green-net on scaffolding around the area under-construction and the building?	Yes	Barricading has been done with GI Sheets around the site and green net installed where ever necessary.	View File	Mandatory	15	-
3	Whether building material is covered during transportation?	Yes	Building material brought is always covered	View File	Mandatory	15	-
4	Whether Anti-Smog Gun(s) has been installed at the construction site?	Yes	Water Sprinkling is done at regular intervals with Anti Smog Gun at site	View File	Mandatory	15	-
5	Whether wind fences/screens and/or enclosures/coverings for storage piles being utilized? No loose soil or sand or construction & Demolition Waste or any other construction material that causes dust shall be left uncovered.	Yes	Raw material and construction waste is always covered and water sprinkling is done from time to time. Also barricading is done as wind breaker.	View File	Mandatory	15	-
6	Whether no grinding and cutting of building materials in open area and wet-jet is being used ?	Yes	Grinding and cutting of the building material is done with wet jet in enclosed areas.	View File	Mandatory	15	-
7	Whether unpaved surfaces and areas with loose soil are adequately sprinkled with water to suppress dust? Ideally site to be fitted with fine water spraying nozzle system?	Yes	Water sprinkling is done on unpaved surfaces with regular intervals	View File	Mandatory	15	-
8	Whether all vehicles including carrying construction material and construction debris of any kind cleaned and wheels / under body washed before leaving the construction site?	Yes	Wheel washer has been made at the entry/exit gate from where the vehicles have to pass through.	View File	Mandatory	15	-
9	Whether DG set installed (with acoustic enclosure & stack height)?	Yes	DG Set installed at site is with acoustic enclosure and adequate stack height	View File	Mandatory	15	-

Sr.No	Field	Status of Compliance	Compliance	Attachment	Mandatory / Desired	Score	Marks Assign by officer
1	2	3	4	5	6	7	
10	Whether video-fencing with remote connectivity installed at project site?	Yes	Camera has been installed and link provided	View File	Mandatory	15	-
11	Whether proper collection, segregation, disposal& recycling of C&D Waste is ensured and due log book of the same is maintained?	Yes	Construction waste is segregated and stored separately for reusing the same for filling the gaps	View File	Mandatory	10	-
12	Whether mixing processes is carried out in enclosures?	Yes	Sprinklers are used in scheduled times to wet the aggregate and soil in batching plant	View File	Mandatory	10	-
13	Whether steps have been taken to ensure that debris/ construction material is not dumped in public roads/ undesignated sites?	Yes	All the raw material and construction waste is stored within the site.	View File	Mandatory	10	-
14	Whether dust mitigation measures be displayed prominently at the construction site for easy public viewing?	Yes	Boards with dust mitigation measures are got made and displayed at different places at site.	View File	Mandatory	10	-
15	Whether roads leading to or at construction sites are paved and blacktopped i.e., metallic roads?	Yes	Roads leading to construction site are paved or blacktopped	View File	Mandatory	10	-
16	Whether options employed for C&D waste recycling?	Yes	Construction waste is segregated and stored separately to use later for back filling	View File	Desired	5	-
17	Whether every worker working on the construction site and involved in loading, unloading and carriage of construction material and construction debris are provided with dust-mask to prevent inhalation of dust particles?	Yes	Every worker working are provided with dust masks and other safety gears.	View File	Desired	5	-
18	Whether arrangement provided for medical help, investigation and treatment to workers involved in the construction of building and carry of construction material and debris relatable to dust emission?	Yes	First Aid Facility is provided at site and also doctor visits frequently.	View File	Desired	5	-
19	Whether material drop height is minimized at the transfer point and enclosure around transfer point provided?	Yes	For dropping the construction waste from height shutes have been provided.	View File	Desired	5	-

Sr.No	Field	Status of Compliance	Compliance	Attachment	Mandatory / Desired	Score	Marks Assign by officer
1	2	3	4	5	6	7	
20	Whether designing layout of the construction site to minimize fugitive dust generation potential, including access roads, entrances and exits, storage piles, vehicle staging areas, and other potential sources of dust emissions.	Yes	Vehicle movement has been planned and layout attached in order to avoid dust emission	View File	Desired	5	-
21	Whether pre-fabricated materials and modular construction units are being used?	No	No pre-fabricated material is used.		Desired	0	-
22	Whether proper shape storage piles provided so that they do not have steep sides or faces?	Yes	Steep sides are avoided during storing the material	View File	Desired	5	-
23	Whether stabilized earthworks with stone / soil / geotextiles / Vegetation / compacting?	Yes	Earthwork is stabilized with compacting the sand by water sprinkling	View File	Desired	5	-
24	Whether treated water is used to mitigate dust & wet process for Sand and grit blasting and facade cleaning generation on construction site?	Yes	STP treated water is purchased from DJB Plant in Rithala	View File	Desired	5	-
25	Whether dust suppressants are being used?	Yes	Water sprinkling is done to suppress the dust.	View File	Desired	5	-
26	Whether distances travelled for delivery of materials minimized?	Yes	Purchase is planned and orders for raw material is placed in bulk		Desired	5	-
27	Whether vehicles used for transport of materials have valid PUC certificate?	Yes	Vehicles having valid PUC are used for transport of materials.	View File	Desired	5	-