

Cameras link : [View Camera](#)

Cameras Details : Browser: Internet Explorer URL: http://103.59.196.38:8084/ Username: bplkb Password: 123456

Sr.No	Field	Status of Compliance	Compliance	Attachment	Mandatory / Desired	Score	Marks Assign by officer
1	2	3	4	5	6	7	
1	Whether PM2.5& PM10.0 sensors installed at project site?	Yes	Sensor has been installed and linked	View File	Mandatory	15	-
2	Whether continuous dust/wind breaking walls, tarpaulin or green-net, wind-fencing or scaffolding sheet of appropriate height have been provided around the periphery of the construction site and also tarpaulin or green-net on scaffolding around the area under-construction and the building?	Yes	Green net has been installed and barricading done with GI Sheets	View File	Mandatory	15	-
3	Whether building material is covered during transportation?	Yes	Vehicles bringing the building material are always covered	View File	Mandatory	15	-
4	Whether Anti-Smog Gun(s) has been installed at the construction site?	Yes	Anti Smog guns has been installed at site for sprinkling water at regular intervals	View File	Mandatory	15	-
5	Whether wind fences/screens and/or enclosures/coverings for storage piles being utilized? No loose soil or sand or construction & Demolition Waste or any other construction material that causes dust shall be left uncovered.	Yes	Construction Waste and raw material is always covered. Water sprinkling is also done to avoid dust emission.	View File	Mandatory	15	-
6	Whether no grinding and cutting of building materials in open area and wet-jet is being used ?	Yes	Wet Grinding is done in enclosed areas.	View File	Mandatory	15	-
7	Whether unpaved surfaces and areas with loose soil are adequately sprinkled with water to suppress dust? Ideally site to be fitted with fine water spraying nozzle system?	Yes	Water sprinkling is done on regular intervals on the unpaved surfaces	View File	Mandatory	15	-
8	Whether all vehicles including carrying construction material and construction debris of any kind cleaned and wheels / under body washed before leaving the construction site?	Yes	Wheel washer is made at site at the entry / exit gate	View File	Mandatory	15	-
9	Whether DG set installed (with acoustic enclosure & stack height)?	Yes	DG Set installed at site is with acoustic enclosure and adequate stack height	View File	Mandatory	15	-

Sr.No	Field	Status of Compliance	Compliance	Attachment	Mandatory / Desired	Score	Marks Assign by officer
1	2	3	4	5	6	7	
10	Whether video-fencing with remote connectivity installed at project site?	Yes	Link of the camera installed has already been shared	View File	Mandatory	15	-
11	Whether proper collection, segregation, disposal& recycling of C&D Waste is ensured and due log book of the same is maintained?	Yes	Construction waste is segregated and is stored for reusing the same for filling the gaps	View File	Mandatory	10	-
12	Whether mixing processes is carried out in enclosures?	Yes	Mixing is done in covered area and all the raw material is covered	View File	Mandatory	10	-
13	Whether steps have been taken to ensure that debris/ construction material is not dumped in public roads/ undesignated sites?	Yes	Raw material and construction waste is stored within the site	View File	Mandatory	10	-
14	Whether dust mitigation measures be displayed prominently at the construction site for easy public viewing?	Yes	Boards printed with dust mitigation measures have been displayed	View File	Mandatory	10	-
15	Whether roads leading to or at construction sites are paved and blacktopped i.e., metallic roads?	Yes	Roads leading to construction site are paved	View File	Mandatory	10	-
16	Whether options employed for C&D waste recycling?	Yes	Construction waste is segregated and stored for using later for filling gaps	View File	Desired	5	-
17	Whether every worker working on the construction site and involved in loading, unloading and carriage of construction material and construction debris are provided with dust-mask to prevent inhalation of dust particles?	Yes	Workers are provided with dust mask and other safety gears	View File	Desired	5	-
18	Whether arrangement provided for medical help, investigation and treatment to workers involved in the construction of building and carry of construction material and debris relatable to dust emission?	Yes	First Aid facility is provided at site and also doctor visits on regular basis.	View File	Desired	5	-
19	Whether material drop height is minimized at the transfer point and enclosure around transfer point provided?	Yes	For dropping the construction waste from height shutes have been provided.	View File	Desired	5	-
20	Whether designing layout of the construction site to minimize fugitive dust generation potential, including access roads, entrances and exits, storage piles, vehicle staging areas, and other potential sources of dust emissions.	Yes	Measures have been taken to avoid dust emission	View File	Desired	5	-

Sr.No	Field	Status of Compliance	Compliance	Attachment	Mandatory / Desired	Score	Marks Assign by officer
1	2	3	4	5	6	7	
21	Whether pre-fabricated materials and modular construction units are being used?	No	No pre-fabricated material has been used		Desired	0	-
22	Whether proper shape storage piles provided so that they do not have steep sides or faces?	Yes	While storing the material it is made sure to avoid steep sides	View File	Desired	5	-
23	Whether stabilized earthworks with stone / soil / geotextiles / Vegetation / compacting?	Yes	Earthwork is stabilized with compacting the sand		Desired	5	-
24	Whether treated water is used to mitigate dust & wet process for Sand and grit blasting and facade cleaning generation on construction site?	Yes	STP treated water is taken from DJB Plant	View File	Desired	5	-
25	Whether dust suppressants are being used?	Yes	Water sprinkling is done to suppress the dust	View File	Desired	5	-
26	Whether distances travelled for delivery of materials minimized?	Yes	The raw material is purchased in bulk		Desired	5	-
27	Whether vehicles used for transport of materials have valid PUC certificate?	Yes	Vehicles having valid PUC are used for transport of materials.	View File	Desired	5	-