

Cameras link : [View Camera](#)

Cameras Details : Browser: Internet Explorer URL: http://103.59.196.38:8084/ Username: bplkb Password: 123456

Sr.No	Field	Status of Compliance	Compliance	Attachment	Mandatory / Desired	Score	Marks Assign by officer
1	2	3	4	5	6	7	
1	Whether PM2.5& PM10.0 sensors installed at project site?	Yes	Sensor is installed at project site and picture of the same is attached	View File	Mandatory	15	-
2	Whether continuous dust/wind breaking walls, tarpaulin or green-net, wind-fencing or scaffolding sheet of appropriate height have been provided around the periphery of the construction site and also tarpaulin or green-net on scaffolding around the area under-construction and the building?	Yes	Barricading with GI Sheets has been done on the boundary of the site and also green net is installed where ever is required.	View File	Mandatory	15	-
3	Whether building material is covered during transportation?	Yes	Vehicles bringing the raw material make sure to bring the material duly covered	View File	Mandatory	15	-
4	Whether Anti-Smog Gun(s) has been installed at the construction site?	Yes	Anti Smog Guns have been installed at site and are being used at regular intervals	View File	Mandatory	15	-
5	Whether wind fences/screens and/or enclosures/coverings for storage piles being utilized? No loose soil or sand or construction & Demolition Waste or any other construction material that causes dust shall be left uncovered.	Yes	Construction waste or other raw materials are kept covered and water sprinkling is done to suppress the dust	View File	Mandatory	15	-
6	Whether no grinding and cutting of building materials in open area and wet-jet is being used ?	Yes	Wet grinding is done at the area ear marked duly covered.	View File	Mandatory	15	-
7	Whether unpaved surfaces and areas with loose soil are adequately sprinkled with water to suppress dust? Ideally site to be fitted with fine water spraying nozzle system?	Yes	Unpaved surfaces with loose soil are always kept wet by sprinkling of water to suppress the dust	View File	Mandatory	15	-
8	Whether all vehicles including carrying construction material and construction debris of any kind cleaned and wheels / under body washed before leaving the construction site?	Yes	Wheel washer has been made at the entry gate of the site from where the vehicles pass so as that they have to pass through the wheel washer.	View File	Mandatory	15	-

Sr.No	Field	Status of Compliance	Compliance	Attachment	Mandatory / Desired	Score	Marks Assign by officer
1	2	3	4	5	6	7	
9	Whether DG set installed (with acoustic enclosure & stack height)?	Yes	The DG set installed is with acoustic enclosure and with adequate stack height.	View File	Mandatory	15	-
10	Whether video-fencing with remote connectivity installed at project site?	Yes	Camera has been installed for video fencing & the link of the same is shared	View File	Mandatory	15	-
11	Whether proper collection, segregation, disposal& recycling of C&D Waste is ensured and due log book of the same is maintained?	Yes	Construction waste is segregated and is stored for reusing the same for filling the gaps	View File	Mandatory	10	-
12	Whether mixing processes is carried out in enclosures?	Yes	Mixing is done in separate area duly earmarked for the process and it is made sure to cover the area from all sides.	View File	Mandatory	10	-
13	Whether steps have been taken to ensure that debris/ construction material is not dumped in public roads/ undesignated sites?	Yes	Raw Material and construction waste is stored within the site.	View File	Mandatory	10	-
14	Whether dust mitigation measures be displayed prominently at the construction site for easy public viewing?	Yes	Flex boards have been got made and installed at different places at site	View File	Mandatory	10	-
15	Whether roads leading to or at construction sites are paved and blacktopped i.e., metallic roads?	Yes	The roads leading to the construction site are blacktopped	View File	Mandatory	10	-
16	Whether options employed for C&D waste recycling?	Yes	We store the construction waste within the site for filling the gaps.	View File	Desired	5	-
17	Whether every worker working on the construction site and involved in loading, unloading and carriage of construction material and construction debris are provided with dust-mask to prevent inhalation of dust particles?	Yes	It is made sure that every worker is working with all the dust mask and other safety gears.	View File	Desired	5	-
18	Whether arrangement provided for medical help, investigation and treatment to workers involved in the construction of building and carry of construction material and debris relatable to dust emission?	Yes	Medical facilities like first aid and regular visit of the doctor is being arranged. Also ambulance is always at site in case of any emergency.	View File	Desired	5	-

Sr.No	Field	Status of Compliance	Compliance	Attachment	Mandatory / Desired	Score	Marks Assign by officer
1	2	3	4	5	6	7	
19	Whether material drop height is minimized at the transfer point and enclosure around transfer point provided?	Yes	Shutes (pipes) are being provided for dropping the construction waste	View File	Desired	5	-
20	Whether designing layout of the construction site to minimize fugitive dust generation potential, including access roads, entrances and exits, storage piles, vehicle staging areas, and other potential sources of dust emissions.	Yes	Every possible step is being taken to minimize dust emission.	View File	Desired	5	-
21	Whether pre-fabricated materials and modular construction units are being used?	No	We are neither using pre-fabricated material or modular construction units for construction of the building		Desired	0	-
22	Whether proper shape storage piles provided so that they do not have steep sides or faces?	Yes	Proper care is being taken to store the raw material etc to avoid the steep sides	View File	Desired	5	-
23	Whether stabilized earthworks with stone / soil / geotextiles / Vegetation / compacting?	Yes	The earthwork is stabilized with compacting		Desired	5	-
24	Whether treated water is used to mitigate dust & wet process for Sand and grit blasting and facade cleaning generation on construction site?	Yes	STP Treated water is purchased from DJB STP plant at Rithala	View File	Desired	5	-
25	Whether dust suppressants are being used?	Yes	Water Sprinkling is done by sprinkling water from time to time	View File	Desired	5	-
26	Whether distances travelled for delivery of materials minimized?	Yes	Quantity required is ordered in bulk, purchased and stored within the site.		Desired	5	-
27	Whether vehicles used for transport of materials have valid PUC certificate?	Yes	Vehicles with valid PUC are used.	View File	Desired	5	-