

Cameras link : [View Camera](#)Cameras Details : **Browser: Internet Explorer URL: http://103.59.196.38:8084/ Username: bplkb Password: 123456**

Sr.No	Field	Status of Compliance	Compliance	Attachment	Mandatory / Desired	Score	Marks Assign by officer
1	2	3	4	5	6	7	
1	Whether PM2.5& PM10.0 sensors installed at project site?	Yes	Sensor has been installed at site	<a href="#">View File</a>	Mandatory	15	-
2	Whether continuous dust/wind breaking walls, tarpaulin or green-net, wind-fencing or scaffolding sheet of appropriate height have been provided around the periphery of the construction site and also tarpaulin or green-net on scaffolding around the area under-construction and the building?	Yes	Site is covered with GI Sheets and also green net is installed where ever the same is required.	<a href="#">View File</a>	Mandatory	15	-
3	Whether building material is covered during transportation?	Yes	Trucks bringing the raw material to site are always covered	<a href="#">View File</a>	Mandatory	15	-
4	Whether Anti-Smog Gun(s) has been installed at the construction site?	Yes	Anti Smog Guns are used at site on regular intervals	<a href="#">View File</a>	Mandatory	15	-
5	Whether wind fences/screens and/or enclosures/coverings for storage piles being utilized? No loose soil or sand or construction & Demolition Waste or any other construction material that causes dust shall be left uncovered.	Yes	Water sprinkling is done from time to time on the construction waste stored and the soil at site	<a href="#">View File</a>	Mandatory	15	-
6	Whether no grinding and cutting of building materials in open area and wet-jet is being used ?	Yes	Wet grinding is done in the covered area	<a href="#">View File</a>	Mandatory	15	-
7	Whether unpaved surfaces and areas with loose soil are adequately sprinkled with water to suppress dust? Ideally site to be fitted with fine water spraying nozzle system?	Yes	Regular water sprinkling is done on the unpaved areas	<a href="#">View File</a>	Mandatory	15	-
8	Whether all vehicles including carrying construction material and construction debris of any kind cleaned and wheels / under body washed before leaving the construction site?	Yes	Wheel washer is constructed to make sure that every vehicles entering or leaving the site has pass through the wheel washer	<a href="#">View File</a>	Mandatory	15	-
9	Whether DG set installed (with acoustic enclosure & stack height)?	Yes	DG Sets installed are used in case of power failure however the DG sets are with acoustic enclosures and with adequate stack height	<a href="#">View File</a>	Mandatory	15	-

Sr.No	Field	Status of Compliance	Compliance	Attachment	Mandatory / Desired	Score	Marks Assign by officer
1	2	3	4	5	6	7	
10	Whether video-fencing with remote connectivity installed at project site?	Yes	Camera has been installed and the link of the same has been shared	<a href="#">View File</a>	Mandatory	15	-
11	Whether proper collection, segregation, disposal& recycling of C&D Waste is ensured and due log book of the same is maintained?	Yes	Construction waste generated is segregated and reused to fill the gaps of the towers under construction	<a href="#">View File</a>	Mandatory	10	-
12	Whether mixing processes is carried out in enclosures?	Yes	Separate area is marked for doing the mixing processes and is covered from all sides	<a href="#">View File</a>	Mandatory	10	-
13	Whether steps have been taken to ensure that debris/ construction material is not dumped in public roads/ undesignated sites?	Yes	Separate area is earmarked for storing the construction raw material and debris	<a href="#">View File</a>	Mandatory	10	-
14	Whether dust mitigation measures be displayed prominently at the construction site for easy public viewing?	Yes	Boards have been placed stating the dust mitigation measures at different places at site	<a href="#">View File</a>	Mandatory	10	-
15	Whether roads leading to or at construction sites are paved and blacktopped i.e., metallic roads?	Yes	The roads leading to the construction site are paved	<a href="#">View File</a>	Mandatory	10	-
16	Whether options employed for C&D waste recycling?	Yes	Waste generated from construction is used for filling the gaps	<a href="#">View File</a>	Desired	5	-
17	Whether every worker working on the construction site and involved in loading, unloading and carriage of construction material and construction debris are provided with dust-mask to prevent inhalation of dust particles?	Yes	Dust masks are provided to every worker working at site	<a href="#">View File</a>	Desired	5	-
18	Whether arrangement provided for medical help, investigation and treatment to workers involved in the construction of building and carry of construction material and debris relating to dust emission?	Yes	Medical facilities like first aid, ambulance and regular visit of the doctor is being arranged on regular intervals at site	<a href="#">View File</a>	Desired	5	-
19	Whether material drop height is minimized at the transfer point and enclosure around transfer point provided?	Yes	Shutes (Pipes) have been provided for dropping the construction waste	<a href="#">View File</a>	Desired	5	-

Sr.No	Field	Status of Compliance	Compliance	Attachment	Mandatory / Desired	Score	Marks Assign by officer
1	2	3	4	5	6	7	
20	Whether designing layout of the construction site to minimize fugitive dust generation potential, including access roads, entrances and exits, storage piles, vehicle staging areas, and other potential sources of dust emissions.	Yes	Complied	<a href="#">View File</a>	Desired	5	-
21	Whether pre-fabricated materials and modular construction units are being used?	No	We are not using pre-fabricated material		Desired	0	-
22	Whether proper shape storage piles provided so that they do not have steep sides or faces?	Yes	Steep sides are avoided while storing the material	<a href="#">View File</a>	Desired	5	-
23	Whether stabilized earthworks with stone / soil / geotextiles / Vegetation / compacting?	Yes	Stabilising of earth work is done with compacting	<a href="#">View File</a>	Desired	5	-
24	Whether treated water is used to mitigate dust & wet process for Sand and grit blasting and facade cleaning generation on construction site?	Yes	STP treated water is purchased from DJB Rithala Plant	<a href="#">View File</a>	Desired	5	-
25	Whether dust suppressants are being used?	Yes	For suppressing the dust water sprinkling is being done from time to time	<a href="#">View File</a>	Desired	5	-
26	Whether distances travelled for delivery of materials minimized?	Yes	Sufficient quantity of the raw material is purchased and stored within the site at the area earmarked		Desired	5	-
27	Whether vehicles used for transport of materials have valid PUC certificate?	Yes	Vehicles with valid PUC are used		Desired	5	-