

Cameras link : [View Camera](#)

Cameras Details : Browser: Internet Explorer URL: http://103.59.196.38:8084/ Username: bplkb Password: 123456

Sr.No	Field	Status of Compliance	Compliance	Attachment	Mandatory / Desired	Score	Marks Assign by officer
1	2	3	4	5	6	7	
1	Whether PM2.5& PM10.0 sensors installed at project site?	Yes	The sensor is installed, picture of the sensor is attached	<a href="#">View File</a>	Mandatory	15	-
2	Whether continuous dust/wind breaking walls, tarpaulin or green-net, wind-fencing or scaffolding sheet of appropriate height have been provided around the periphery of the construction site and also tarpaulin or green-net on scaffolding around the area under-construction and the building?	Yes	Wind breaking walls / green nets have been installed where ever necessary	<a href="#">View File</a>	Mandatory	15	-
3	Whether building material is covered during transportation?	Yes	Material is covered during transportation, picture attached	<a href="#">View File</a>	Mandatory	15	-
4	Whether Anti-Smog Gun(s) has been installed at the construction site?	Yes	Anti smog guns at site are used at regular intervals	<a href="#">View File</a>	Mandatory	15	-
5	Whether wind fences/screens and/or enclosures/coverings for storage piles being utilized? No loose soil or sand or construction & Demolition Waste or any other construction material that causes dust shall be left uncovered.	Yes	C&D Waste / Soil is always covered	<a href="#">View File</a>	Mandatory	15	-
6	Whether no grinding and cutting of building materials in open area and wet-jet is being used ?	Yes	Wet Jet is used in covered area	<a href="#">View File</a>	Mandatory	15	-
7	Whether unpaved surfaces and areas with loose soil are adequately sprinkled with water to suppress dust? Ideally site to be fitted with fine water spraying nozzle system?	Yes	Water sprinkling is done on regular basis	<a href="#">View File</a>	Mandatory	15	-
8	Whether all vehicles including carrying construction material and construction debris of any kind cleaned and wheels / under body washed before leaving the construction site?	Yes	Every vehicle coming and going has to go through the wheel washer	<a href="#">View File</a>	Mandatory	15	-
9	Whether DG set installed (with acoustic enclosure & stack height)?	Yes	DG Set installed is with acoustic enclosure and adequate stack height	<a href="#">View File</a>	Mandatory	15	-
10	Whether video-fencing with remote connectivity installed at project site?	Yes	Camera installed and the link for the same has been shared	<a href="#">View File</a>	Mandatory	15	-

Sr.No	Field	Status of Compliance	Compliance	Attachment	Mandatory / Desired	Score	Marks Assign by officer
1	2	3	4	5	6	7	
11	Whether proper collection, segregation, disposal & recycling of C&D Waste is ensured and due log book of the same is maintained?	Yes	All the C&D wastes are collected, segregated and recycled. Recycled material is being used to refill between raft and toe wall of the towers under construction.	<a href="#">View File</a>	Mandatory	10	-
12	Whether mixing processes is carried out in enclosures?	Yes	Mixing processes are carried out in the enclosures.	<a href="#">View File</a>	Mandatory	10	-
13	Whether steps have been taken to ensure that debris/ construction material is not dumped in public roads/ undesignated sites?	Yes	The debris/construction material is collected at the area earmarked within the site area	<a href="#">View File</a>	Mandatory	10	-
14	Whether dust mitigation measures be displayed prominently at the construction site for easy public viewing?	Yes	Dust mitigation measures are being displayed	<a href="#">View File</a>	Mandatory	10	-
15	Whether roads leading to or at construction sites are paved and blacktopped i.e., metallic roads?	Yes	Roads are paved which are leading to the construction site	<a href="#">View File</a>	Mandatory	10	-
16	Whether options employed for C&D waste recycling?	Yes	Recycled C&D wastes are being used for backfilling	<a href="#">View File</a>	Desired	5	-
17	Whether every worker working on the construction site and involved in loading, unloading and carriage of construction material and construction debris are provided with dust-mask to prevent inhalation of dust particles?	Yes	Every working is provided with dust mask and other safety gears	<a href="#">View File</a>	Desired	5	-
18	Whether arrangement provided for medical help, investigation and treatment to workers involved in the construction of building and carry of construction material and debris relatable to dust emission?	Yes	First aid facility is provided, regular visit of the Doctors is also provided	<a href="#">View File</a>	Desired	5	-
19	Whether material drop height is minimized at the transfer point and enclosure around transfer point provided?	Yes	Shutes are being provided for dropping the material f	<a href="#">View File</a>	Desired	5	-
20	Whether designing layout of the construction site to minimize fugitive dust generation potential, including access roads, entrances and exits, storage piles, vehicle staging areas, and other potential sources of dust emissions.	Yes	Complied	<a href="#">View File</a>	Desired	5	-
21	Whether pre-fabricated materials and modular construction units are being used?	No	No pre-fabricated material is used		Desired	0	-
22	Whether proper shape storage piles provided so that they do not have steep sides or faces?	Yes	The material is stored in piles without steep sides	<a href="#">View File</a>	Desired	5	-

Sr.No	Field	Status of Compliance	Compliance	Attachment	Mandatory / Desired	Score	Marks Assign by officer
1	2	3	4	5	6	7	
23	Whether stabilized earthworks with stone / soil / geotextiles / Vegetation / compacting?	Yes	Stabilising of earthwork is being done with compacting	<a href="#">View File</a>	Desired	5	-
24	Whether treated water is used to mitigate dust & wet process for Sand and grit blasting and facade cleaning generation on construction site?	Yes	We are purchasing STP Treated water from DJB - Rithala Plant	<a href="#">View File</a>	Desired	5	-
25	Whether dust suppressants are being used?	Yes	Water sprinkling is being done by sprinkling water at regular intervals	<a href="#">View File</a>	Desired	5	-
26	Whether distances travelled for delivery of materials minimized?	Yes	Raw material is purchased in bulk and stored within the site		Desired	5	-
27	Whether vehicles used for transport of materials have valid PUC certificate?	Yes	Vehicles with valid PUC are allowed	<a href="#">View File</a>	Desired	5	-