

Cameras link : [View Camera](#)

Cameras Details : Browser: Internet Explorer URL: http://103.59.196.38:8084/ Username: bplkb Password: 123456

Sr.No	Field	Status of Compliance	Compliance	Attachment	Mandatory / Desired	Score	Marks Assign by officer
1	2	3	4	5	6	7	
1	Whether PM2.5& PM10.0 sensors installed at project site?	Yes	Sensors have been installed at our site	View File	Mandatory	15	-
2	Whether continuous dust/wind breaking walls, tarpaulin or green-net, wind-fencing or scaffolding sheet of appropriate height have been provided around the periphery of the construction site and also tarpaulin or green-net on scaffolding around the area under-construction and the building?	Yes	We have provided as per norms	View File	Mandatory	15	-
3	Whether building material is covered during transportation?	Yes	Material is brought covered during transportation	View File	Mandatory	15	-
4	Whether Anti-Smog Gun(s) has been installed at the construction site?	Yes	Yes, it is at site and is being used regularly.	View File	Mandatory	15	-
5	Whether wind fences/screens and/or enclosures/coverings for storage piles being utilized? No loose soil or sand or construction & Demolition Waste or any other construction material that causes dust shall be left uncovered.	Yes	No loose soil / construction waste is not left uncovered.	View File	Mandatory	15	-
6	Whether no grinding and cutting of building materials in open area and wet-jet is being used ?	Yes	Grinding is done within the covered area with wet-jet	View File	Mandatory	15	-
7	Whether unpaved surfaces and areas with loose soil are adequately sprinkled with water to suppress dust? Ideally site to be fitted with fine water spraying nozzle system?	Yes	To avoid dust emission water is sprinkled on the unpaved	View File	Mandatory	15	-
8	Whether all vehicles including carrying construction material and construction debris of any kind cleaned and wheels / under body washed before leaving the construction site?	Yes	Yes wheel washers are made.	View File	Mandatory	15	-
9	Whether DG set installed (with acoustic enclosure & stack height)?	Yes	DG Set installed is with acoustic enclosure with adequate stack height	View File	Mandatory	15	-
10	Whether video-fencing with remote connectivity installed at project site?	Yes	We have installed the camera at site.	View File	Mandatory	15	-

Sr.No	Field	Status of Compliance	Compliance	Attachment	Mandatory / Desired	Score	Marks Assign by officer
1	2	3	4	5	6	7	
11	Whether proper collection, segregation, disposal& recycling of C&D Waste is ensured and due log book of the same is maintained?	Yes	C&D waste is stored separately to use at later stage for filling the gaps in basement as we have provided 3 level basement parking.	View File	Mandatory	10	-
12	Whether mixing processes is carried out in enclosures?	Yes	The area is earmarked and is barricaded separately.	View File	Mandatory	10	-
13	Whether steps have been taken to ensure that debris/ construction material is not dumped in public roads/ undesignated sites?	Yes	Debris & construction material is stored within the site and the separate area is earmarked for the same and duly covered from all the sides.	View File	Mandatory	10	-
14	Whether dust mitigation measures be displayed prominently at the construction site for easy public viewing?	Yes	The measures have been displayed at the site	View File	Mandatory	10	-
15	Whether roads leading to or at construction sites are paved and blacktopped i.e., metallic roads?	Yes	The roads leading to the construction site are paved	View File	Mandatory	10	-
16	Whether options employed for C&D waste recycling?	Yes	Construction waste generated is stored separately to be used later for filling the gaps of the basement.	View File	Desired	5	-
17	Whether every worker working on the construction site and involved in loading, unloading and carriage of construction material and construction debris are provided with dust-mask to prevent inhalation of dust particles?	Yes	Each and every worker is provided with the safety measures i.e. dust masks and helmets	View File	Desired	5	-
18	Whether arrangement provided for medical help, investigation and treatment to workers involved in the construction of building and carry of construction material and debris relatable to dust emission?	Yes	We have provided the first aid kit and also doctor visit at site	View File	Desired	5	-
19	Whether material drop height is minimized at the transfer point and enclosure around transfer point provided?	Yes	We have made the chutes for transferring the construction waste	View File	Desired	5	-
20	Whether designing layout of the construction site to minimize fugitive dust generation potential, including access roads, entrances and exits, storage piles, vehicle staging areas, and other potential sources of dust emissions.	Yes	Complied		Desired	5	-

Sr.No	Field	Status of Compliance	Compliance	Attachment	Mandatory / Desired	Score	Marks Assign by officer
1	2	3	4	5	6	7	
21	Whether pre-fabricated materials and modular construction units are being used?	No	We do not use any pre-fabricated materials		Desired	0	-
22	Whether proper shape storage piles provided so that they do not have steep sides or faces?	Yes	The material is stored in piles without steep sides		Desired	5	-
23	Whether stabilized earthworks with stone / soil / geotextiles / Vegetation / compacting?	Yes	Yes stabilized earthworks with compacting has been done at our site.	View File	Desired	5	-
24	Whether treated water is used to mitigate dust & wet process for Sand and grit blasting and facade cleaning generation on construction site?	Yes	We are taking STP treated water from DJB Rithala for sprinkling etc.	View File	Desired	5	-
25	Whether dust suppressants are being used?	Yes	Water Sprinkling & Anti smog gun is used to suppress the dust.		Desired	5	-
26	Whether distances travelled for delivery of materials minimized?	Yes	We purchase the raw material in bulk and store in the area earmarked within the site.		Desired	5	-
27	Whether vehicles used for transport of materials have valid PUC certificate?	Yes	The vehicles bringing the material do have valid certificate.	View File	Desired	5	-